## TOWNSHIP ENGINEER

## TOWNSHIP OF LOWER MERION



MONTGOMERY COUNTY

75 E. Lancaster Ave. Ardmore, Pa. 19003-2376 Telephone: (610) 649-4000 FAX: (610) 649-9598

LOWM 248.23 January 3, 2018

Christopher Leswing, Director of Building and Planning Township of Lower Merion 75 East Lancaster Avenue Ardmore, PA 19003

Re: 843, 847, & 859 Old Lancaster Rd Escrow Release No. 11

Dear Mr. Leswing:

We have received a request for release to escrow for the above referenced permit. Based on our field investigations and discussions with township staff, we recommend release as follows:

		<b>Amount This</b>	<u>Total</u>	<b>Amount to</b>
<u>ltem</u>	Total Amount	Release	<u>Released</u>	<u>Remain</u>
A. Site Preparation				
<ol> <li>Building Demolition</li> </ol>	\$20,000.00	\$0.00	\$20,000.00	\$ 0.00
2. Dust Control	2,500.00	0.00	2,500.00	0.00
3. Clearing and Grubbing	2,500.00	0.00	2,500.00	0.00
4. Site Grading	5,000.00	0.00	3,000.00	2,000.00
Subtotal A	\$30,000.00	\$0.00	\$28,000.00	\$2,000.00
B. Roadway Paving, Walks, Curbing	Z .			
5. 1.5" Wearing Course	\$14,625.00	\$ 0.00	\$4,875.00	\$9,750.00
6. 5" Binder Course	24,375.00	0.00	24,375.00	0.00
7. 6" PADOT 2A Modified Stone	9,750.00	0.00	9,750.00	0.00
8. Concrete Apron	8,280.00	0.00	0.00	8,280.00
9. Granite Curbing	5,950.00	3,000.00	5,950.00	0.00
10. Reinforced Sidewalk	9,950.00	0.00	5,470.00	4,480.00
11. Sidewalk	14,600.00	0.00	11,100.00	3,500.00
12. Porous Paver Walk	9,300.00	0.00	8,300.00	1,000.00
Subtotal B	\$96,830.00	\$3,000.00	\$69,820.00	\$27,010.00
C. Stormwater Management				
13. SWM System #1	\$22,000.00	\$22,000.00	\$22,000.00	\$0.00
14. SWM System #1	75,000.00	0.00	75,000.00	0.00
15. SWM System #2	50,000.00	0.00	50,000.00	0.00
16. Seepage Bed #4	8,500.00	0.00	8,500.00	0.00
17. Seepage Bed #5	8,500.00	0.00	8,500.00	0.00

LOWM 248.23 January 3, 2018

<u>ltem</u>	Total Amount	Amount This Release	<u>Total</u> <u>Released</u>	Amount to Remain
18. Seepage Bed #6	8,500.00	0.00	8,500.00	0.00
19. Seepage Bed #7	8,500.00	0.00	8,500.00	0.00
20. 6" PVC	29,250.00	5,700.00	29,250.00	0.00
21. 8" PVC	2,860.00	0.00	2,860.00	0.00
22. 12" HDPE	5,750.00	2,875.00	5,750.00	0.00
23. 15" HDPE	3,220.00	560.00	3,220.00	0.00
24. 24" CMP	2,010.00	0.00	2,010.00	0.00
25. Anti-Seep Collar	2,030.00	0.00	2,030.00	0.00
26. Stormwater Manhole	2,500.00	0.00	0.00	2,500.00
27. 2'x2' Inlet	10,600.00	0.00	10,600.00	0.00
28. Type M Inlet	12,000.00	0.00	12,000.00	0.00
29. Sump Box	17,500.00	5,000.00	17,500.00	0.00
Subtotal C	\$268,720.00	\$36,135.00	\$266,220.00	\$2,500.00
D. Erosion & Sedimentation Contro	ols.			
30. Super Silt Fence	\$2,750.00	\$ 0.00	\$1,975.00	\$775.00
31. 18' Standard Silt Fence	5,760.00	0.00	4,460.00	1,300.00
32. Erosion Control Netting	1,650.00	0.00	650.00	1,000.00
33. Filter Soxx Berm	4,000.00	0.00	2,000.00	2,000.00
34. Construction Entrance	2,200.00	0.00	2,200.00	0.00
35. Inlet Protection	900.00	0.00	450.00	450.00
36. Tree Protection Fencing	1,710.00	0.00	1,710.00	0.00
37. Temp Bed A	5,000.00	0.00	_5,000.00	0.00
Subtotal D	\$23,970.00	\$0.00	\$18,445.00	\$5,525.00
E. Miscellaneous				
38. Traffic Signs/Pavement Markings	\$2,250.00	\$ 0.00	\$750.00	\$1,500.00
39. Concrete Monuments	1,200.00	0.00	0.00	1,200.00
40. Iron Pins	900.00	0.00	0.00	900.00
41. Crosswalk	1,000.00	0.00	0.00	1,000.00
42. ADA Ramps	15,000.00	3,000.00	12,000.00	3,000.00
43. Concrete Retaining Walls	21,840.00	0.00	21,840.00	0.00
Subtotal E	\$42,190.00	\$3,000.00	\$34,590.00	\$7,600.00
F. Sanitary Sewer				
44. 6" PVC Sanitary Lateral	\$28,875.00	\$ 0.00	\$27,379.00	\$1,496.00
45. 8" PVC Sanitary Main	22,100.00	0.00	22,100.00	0.00
46. Sanitary Sewer Manhole	9,000.00	0.00	9,000.00	0.00
47. Testing	1,750.00	0.00	1,750.00	0.00
Subtotal F	\$61,725.00	\$0.00	\$60,229.00	\$1,496.00

LOWM 248.23 January 3, 2018

<u>Item</u>	<u>Total Amount</u>	Amount This Release	Total Released	Amount to Remain
G. Landscaping & Lighting				
48. Deciduous Trees	\$38,350.00	\$11,505.00	\$26,845.00	\$11,505.00
49. Deciduous Shrubs	3,250.00	810.00	2,435.00	815.00
50. Evergreen Trees	20,250.00	5,060.00	17,210.00	3,040.00
51. Evergreen Shrubs	4,700.00	1,650.00	4,000.00	700.00
52. Lighting	15,000.00	0.00	11,250.00	3,750.00
Subtotal G	\$81,550.00	\$19,025.00	\$61,740.00	\$19,810.00
Subtotal A-G	\$604,985.00	\$61,160.00	\$539,044.00	\$65,941.00
Engineering Fees & Contingencies	27,500.00	6,116.00	20,904.00	6,596.00
Total	\$632,485.00	\$67,276.00	\$559,948.00	\$72,537.00
Plus 10%	63,248.50	6,728.00	<u>55,993.50</u>	<u>7,255.00</u>
Total	\$695,733.50	\$74,004.00	\$615,941.50	\$9,792.00
Retainage		(00.)	<u>(50,735.00)</u>	50,735.00
Total		\$74,004.00	\$565,206.50	\$130,527.00
Release to Developer		\$74,004.00		

We recommend a release of escrow in the amount of \$74,004.00. As there is currently a balance of \$204,531.00, following this release of \$74,004.00, the balance remaining in the account will be \$130,527.00.

\$130,527.00

Two Declarations of Completion are attached and must be signed and dated by the Township Manager following authorization of the Board of Commissioners.

Please advise if we may be of further assistance in this matter.

**Balance of Funds in Escrow Account** 

Very truly yours,

Kevin J. Bowers, P.E.

PENNONI ASSOCIATES

Township Engineer

cc: Robert E. Duncan, Assistant Township Manager
JLPH Associates, LP, 5 Great Valley Parkway, Malvern, PA 19355